Westbay Well Summary

Page <u>1</u> of <u>2</u>

Location ID: 200-C Field Repre	esentative(s): D. Menzle
Date Started:	Date Completed: <u>01/29/93</u>
Northing: <u>225221.27</u>	Easting: 416682.99
Brass Cap: 4810.68 Outer Casing:	4811.02 Inner Casing: 4812.26
Drilling Method: Mud/Air Foam Rotary	Drilling Contractor: Larjon Drilling Co.
Driller: J. Gower	
Total Depth Borehole: 292'	Total Depth Well Casing: 290'
Total Depth Surface Casing:47.76'	
Diameter Well Casing:2"	Diameter Surface Casing:5"
Water Producing (packed-off) Intervals:160'	_ to <u>180'</u>
Water Producing (packed-off) Intervals: 215'	to <u>235'</u>
Water Producing (packed-off) Intervals:265'	_ to <u>290'</u>
Water Zone Detected: Multiple fractures Water	er Level Open Borehole:126.14' TSC
Water Level Cased Borehole: see pressure profile	e da <u>ta</u>
Quik-Foam Use: 5 gallons	
Estimated Water Use: 3,400 gallons	
Well Casing: $2in \times 2ft SCD 80 PVC$: 1 $=$ 2 $2in \times 5ft SCD 80 PVC$: 3 $=$ 15 $2in \times 10ft SCD 80 PVC$: 25 $=$ 250 $5ft MP packer$: 5 $=$ 25 $Total SCD 80 PVC pipe$: 292 Regular coupling: 24 292 Pumping port coupling: 3 Measurement port coupling: 6 End cap: 1 Casing Clamp: 1	ft

Location ID: <u>200-C</u>	
---------------------------	--

Surface Casing:

94# bags cement:

10 bags

50# bags bentonite powder 1 bag

Pertinent Field Notes:

12/18/92	Steam clean rig and equipment for drilling surface casing hole Kirby
12/21/92	Drill 0'-42' with 7 7/8" tricone button bit. Drilled into bedrock (Hueco limestone) at 35' Menzie
12/22/92	Drilled 42'-47' to finish surface casing hole 10' into bedrock. Run 47.76' of 5" steel surface casing and grout annulus from bottom to surface Menzie
01/20/93	Steam clean pipe, hammer bit and collars for drilling to TD Menzie
01/21/93	Finish setting up to drill. Drill 4" air hammer bit from 46' to 121' Menzie
01/22/93	Drill 121' to 180'. Had to replace ruptured hydraulic line Menzie
01/25/93	Drill 180' to 230'. Penetration rate is pretty slow through this dense limestone. - Menzie
01/26/93	Drill 230' to 265' Menzie
01/27/93	Drill 265' to 291'. Run full suite of geophysical logs. Measure water level at 126.14' TSC Menzie
01/28/93	Install Westbay casing and begin inflating packers Menzie
01/29/93	Finish inflating packers. Demobilize equipment and clean up site Menzie