WELL SUMMARY

Location ID: BLM-23-433		. Fleid Keples	entanve(s).	D. MICHZIC, MI. C	anavan	_
Date Started: <u>09/19/91</u>			Date Comp	oleted: <u>10/23/91</u>		
Northing: <u>226364.74</u>			Easting: 40	7531.42		
Brass Cap: 4619.42	Οι	iter Casing: 46	20.98	Inner Car	sing: <u>462</u>	21.64
Drilling Method: Mud/air Foa	m Rota	ry	Drilling Co	ntractor: <u>Larjon I</u>	Drilling (Co
Driller: <u>J. Gower</u>	<u> </u>					
Total Depth Borehole:	<u>494'</u>	<u></u>	Total Dept	h Well Casing: 47	70.05'	
Total Depth Surface Casing:		68'	_			
Diameter Well Casing:	4"		Diameter S	Surface Casing:	10"	
Length of Bottom Blank:	5.10'					
Type of Screen: extra st	rength	0.02 s	lot			
Screen Interval: 454.95'		to <u>464.95</u>	<u>, </u>			
Water First Detected: not det while d			evel Open	Borehole: <u>344.28'</u>	G.S. (10	<u>)/2/91)</u>
Water Level Cased Borehole:	325.95	, TOC (10/8/91	<u>L)</u>			
Quik-Foam Use: 2 gal						
Estimated Water Use: 7,050 g	gallons					
Well Casing:						
4in x 3ft SCD 40 PVC:			sto	ck SS centralizers:	<u>:</u>	
4in x 5ft SCD 40 PVC:			cus	tom SS centralize:	rs: yes	
4in x 10ft SCD 40 PVC:			4"x	2' SS locking riser		
4in x 20ft SCD 40 PVC:				SS locking cap:	yes	
Total SCD 40 PVC pipe:	ft			SS female cap:	yes	
				TM male adaptor		
Air 26 COD 5 CO			Joh	inson male adapto	or:	
4in x 3ft SCD 5 SS pipe:			/in	x 5ft SCD 10 SS	S nine:	1
4in x 5ft SCD 5 SS pipe: 4in x 10ft SCD 5 SS pipe:				x 10ft SCD 10 S		6
4in x 20ft SCD 5 SS pipe:	20			x 20ft SCD 10 St		•
Total SCD 5 SS pipe:	397.5	ft		tal SCD 10 SS pip		65 ft
Tom Con Coo Paper	/ 10			x 10ft ex strengtl		· ·

Well Completion:

100# bags #3 sand:	671/2	bags	
100# bags 16/40 sand:	$2\frac{1}{2}$	bags	
100# bags 10/20 sand:		bags	
100# bags 8/14 sand:		bags	
100# bags 8/20 sand:	10	bags	
94# bags cement:	112	bags	
5 gal. buckets bentonite:		buckets	
50# bentonite powder:	11	bags	
Benseal:	1	bags	
Surface Casing:			
94# bags cement:	35	bags	
50# bags bentonite powder:	4	bags	
Grout:		bags	

Pertinent Field Notes:

09/19/91	Mobilized mud rotary equipment to drill pad. Spudded and drilled pilot hole 0-3', quit to change out spud bit (121/4" tri-cone button bit) Menzie
09/20/91	Drilled pilot hole 3' - 45' with 121/4" button bit Menzie
09/23/91	Replaced U-joint on main drive and rubber seals on mud pump. Drilled pilot hole from 45' - 68' and ream borehole to 16" from 0' - 55' Menzie
09/24/91	Finish reaming borehole, (55'-68') set surface casing and grout Menzie
09/25/91	Demobilized mud rotary equipment, steam clean and mobilize air/foam equipment to site Menzie
09/26/91	Drilled air/foam rotary from 68' - 260'; still above the predicted static water level and top of bedrock Menzie
09/27/91	Drilled air/foam rotary from 260' - 360'. No sign of formation water produced while drilling and no sign of top of bedrock. Volcanic-rich alluvium begins at ≈ 310' Menzie

Location	ID:	BLM-25-455
LOCUION	11/.	

10/09/91 -10/22/91

10/23/91

Drilled 360' - 494'. No sign of water while drilling. Bedrock at ≈ 365'. Crystal 09/30/91 vitric tuff. Grades downward into andesite? or tuff?. - Canavan Sounded bottom of borehole at 491.0' (G.S.). Measured water level in borehole at 10/01/91 374.50' (T.O.D.). Demobilize air/foam rotary equipment and call geophysical - Menzie loggers. Ran full suite of geophysical logs. Sounded bottom of borehole at 486.92' G.S. and 10/02/91 measured water level at 344.28' G.S. Loaded and steam clean materials and equipment for completion; installed 9' of filler sand at bottom of hole and pumped lower benseal plug (472' - 479'). - Menzie Installed 467.45' of 4" SS casing with 10' extra strength screen, installed gravel pack 10/03/91 and pumped upper benseal plug. - Menzie Measured water level in casing at 301.92' (T.O.C.) and sounded top of upper plug 10/04/91 at 440.08 (G.S.). Poured filler sand to 10 feet above water level (289.92 G.S.). Poured first load of grout. - Menzie Measured water level at 324.10' (T.O.C.). Sounded top of first load of grout at 43'. 10/07/91 Poured second load of grout and installed casing protector. - Menzie Began initial development by surging and bailing. Installed 11/2 HP submersible 10/08/91

pump at 451.5' G.S. and continue development by pumping. - Menzie

Development complete. Pulled submersible pump and measured water level at

335.95' (T.O.C.). Turned well over to Lockheed for preliminary sampling.

Continued development. - Menzie

- Menzie