

WATER BUDGET

WELL NAME: 200-B-240

DATE	TYPE H2O INTRODUCED (SOAP/MUD/FRESH)	VOLUME (GALLONS)
12/14/88- 12/16/88	Air-foam in unsaturated zone to 183'	1900
12/17/88	Air-foam in saturated zone	600
12/19/88	Benseal Plug	90
	Total volume introduced 150'-260	2590
	Quick-Foam use	3

The plastic used to line the mud pit slipped into the pit because it was too deep. Drilling fluids leaked out of the pit, and a reliable fluid estimate cannot be made.