

WATER BUDGET

WELL NAME: PL-4-464

DATE	TYPE H2O INTRODUCED (FOAM/MUD/FRESH)	VOLUME (GALLONS)
01/03/90	Fresh water with bentonite added Unsaturated Zone	1,700
01/04/90	Fresh water with bentonite added Unsaturated Zone	200
01/08/90	Fresh water with Quik-foam and EZ-Mud added Unsaturated Zone	2,100
01/09/90	No drilling conducted	
01/10/90	Fresh water with Quik-foam and EZ-Mud added Unsaturated Zone Saturated Zone	1,700 400
Total		6,100

Total volume of cuttings and
 water in pit (8' x 70' x 4'): 2,240
 -Total volume of cuttings in pit (8' x 70' x 2'): 1,120

 Total volume of water in pit = 1,120