

WATER BUDGET

WELL NAME: BW-7-211

| DATE                 | TYPE H2O INTRODUCED<br>(SOAP/MUD/FRESH)                                 | VOLUME (GALLONS)                                       |
|----------------------|---|--|
| 11/12/88<br>11/13/88 | 23 sacks of bentonite in 2000 gal. of water<br>(Vadose Zone)            | 2000   |
| 11/15/88             | 1 1/2 gal. Quik-Foam in 2090 gal. water<br>(Vadose and Saturated Zones) | 2090   |
|                      |   |  |
|                      |   |  |
|                      |   |  |
|                      |   |  |
|                      |   |  |
| Fluid in pit:        | 30' x 9.4' x 2.3' = 648.6 ft <sup>3</sup><br>(5060 gal.)                | 4090 gal. total<br>- 5060                              |
|                      |   | 970 gal. produced<br>from formation<br>during drilling |