WATER BUDGET

WELL NAME: 100-B(2)-*

DATE	TYPE H20 INTRODUCED (FOAM/MUD/FRESH)		VOLUME (GALLONS)
\$8/09/89	Mud	(900 gallons water mixed with 16 bags bentonite) - Unsaturated Zone	900
08/10/89	Fresh	(Added to thin drilling mud) - Unsaturated Zone	300
08/14/89	Soap	(Quik Foam added to fresh water) - Unsaturated Zone	1350
08/15/89	Soap	(Quik Foam added to fresh water) - Unsaturated Zone	950
08/16/89	Soap	(Quik Foam added to fresh water) - Unsaturated Zone	750
08/17/89	Soap	(Quik Foam added to fresh water) - Saturated Zone (?)	650
	Total v	volume of water used during drilling	= 4900