MONITOR WELL DEVELOPMENT

WELL: 300-A-170

Water Level
pre-development Not taken
post-development_____

REDEVELOPMENT

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
09/18/89	1605	surge	0	—	—	—	—	—	RPC	Surged 15 times.
09/18/89	1615	bail	45	45	—	—	—	slightly turbid	RPC	Water slightly turbid, bailed dry.
09/19/89	0930	pump	≈ 300	345	—	—	—	clear	RPC	Airlift pump set at 180'. First water very turbid (white) pumped 24 hrs. ≈ 300 gallons very clear.