MONITOR WELL DEVELOPMENT

WELL: 400-C-118

Water Level
pre-development_____
post-development_____

Redevelopment Record

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity	Initials	Comments
09/29/88	--	bail	50	50	--	--	--	very turbid	RPC	Redevelopment; red and cloudy water.
12/03/88	--	bail	100	150	--	--	--	very turbid	RPC	Cloudy red water.
12/22/88	--	bail	100	250	--	--	--	very turbid	JFK	Cloudy red water; bailer and sur block used.
01/06/89	--	pump	450	700	7.85	18	1300	1	RPC	Pumped with air-lift pump.