MONITOR WELL DEVELOPMENT

WELL: 700-D-186

Water Level
pre-development 172.9'
post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
11/28/89	0900	surge	0	0	--	--	--	--	RPC	Surged well with surge block.
11/28/89	0920	bail	35	35	--	--	--	>100	RPC	Water is very muddy (light brown in color); fine silt and fine sand present.
11/28/89	1313	pump	20	55	--	--	--	>100	RPC	Water still very muddy.
11/28/89	1600	pump	18	73	--	--	--	>100	RPC	Starting to clear slightly.
11/29/89	1000	pump	20	93	--	--	--	>100	RPC	Still very turbid.
11/30/89	1015	pump	20	113	--	--	--	--	RPC	
11/30/89	1145	pump	18	131	--	--	--	--	RPC	Water slowly cleaning up.
11/30/89	1330	pump	18	149	--	--	--	--	RPC	
11/30/89	1530	pump	21	170	--	--	--	--	RPC	
12/01/89	1030	pump	21	191	--	--	--	--	RPC	
12/01/89	1330	pump	20	211	--	--	--	--	RPC	
12/01/89	1500	pump	20	231	--	--	--	--	RPC	
12/05/89	0945	pump	20	251	--	--	--	--	RPC	
12/05/89	1045	pump	18	269	--	--	--	--	RPC	
12/05/89	1215	pump	18	287	--	--	--	--	RPC	
12/05/89	1245	pump	16	303	--	--	--	40 NTU	RPC	

MONITOR WELL DEVELOPMENT

WELL: 700-D-186

Water Level
pre-development 172.9'
post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
12/05/89	1315	pump	14	317	--	--	--	40 NTU	RPC	
12/05/89	1345	pump	14	331	--	--	--	40 NTU	RPC	
12/05/89	1430	pump	16	347	--	--	--	40 NTU	RPC	
12/05/89	1500	pump	14	361	--	--	--	40 NTU	RPC	
12/06/89	0900	pump	15	376	--	--	--	25 NTU	RPC	
12/06/89	0945	pump	36	412	--	--	--	60 NTU	RPC	
12/06/89	1045	pump	16	428	--	--	--	35 NTU	RPC	
12/06/89	1230	pump	19	447	--	--	--	60 NTU	RPC	
12/06/89	1330	pump	15	462	--	--	--	42 NTU	RPC	
12/06/89	1415	pump	35	497	--	--	--	60 NTU	RPC	
12/06/89	1600	pump	18	515	--	--	--	--	RPC	
12/07/89	0930	pump	7	522	--	--	--	15 NTU	RPC	
12/07/89	0931	pump	13	535	--	--	--	9 NTU	RPC	
12/07/89	1015	pump	18	553	--	--	--	--	RPC	
12/07/89	1055	pump	14	567	--	--	--	22	RPC	
12/07/89	1300	pump	18	585	--	--	--	--	RPC	
12/07/89	1400	pump	5	590	--	--	--	12	RPC	

MONITOR WELL DEVELOPMENT

WELL: 700-D-186

Water Level
pre-development 172.9'
post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
12/07/89	1405	pump	11	601	--	--	--	20	RPC	
12/07/89	1540	pump	5	606	7.45	20	1200	8	RPC	
12/07/89	1543	pump	5	611	7.44	21	1200	14	RPC	
12/07/89	1546	pump	5	616	7.45	21	1200	15	RPC	
12/07/89	1549	pump	5	621	7.55	21	1200	15	RPC	
12/07/89	1552	pump	5	626	7.57	22	1200	22	RPC	
12/20/89	1230	pump	36	662	--	--	--	--	RPC	Water clear, no parameters taken.
12/20/89	1600	pump	28	690	--	--	--	--	RPC	Water clear, no parameters taken.
12/21/89	0930	pump	20	710	--	--	--	--	RPC	Water clear, no parameters taken. Pulled submersible pump.