WATER BUDGET

WELL NAME: 700-F-455

DATE	TYPE H2O INTRODUCED (FOAM/MUD/FRESH)		VOLUME (GALLONS)
09/24/90	Mud	Unsaturated Zone	900
09/25/90	Mud	Unsaturated Zone	800
09/28/90	Soap	Unsaturated Zone	1,000
10/01/90	Soap	Unsaturated Zone	1,700
10/03/90	Soap	Unsaturated Zone	1,100
10/04/90	Soap	Unsaturated Zone	2,300
11/05/90	Soap	Unsaturated Zone	1,600
11/08/90	Soap	Saturated Zone	1,650
		(Total) Estimated water use	11,050

Water used with foam: 9,350
Estimate of Water in Pit: 6,784
Estimated Volume Lost to Formation: 2,566
(volume of water used for air foam drilling - volume drilling fluids returned)