MONITOR WELL DEVELOPMENT

WELL: BLM-15-305

Water Level
pre-development _____
post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T° C	Cond	Turbidity	Initials	Comments
04/14/89	0925	bail	6	6	--	--	--	--	CW	Clean.
04/14/89	0940	bail	6	12	8.55	23	1050	74	CW	Trace 16/40 sand.
04/14/89	0957	bail	10	32	8.90	23	1080	>100	CW	Silty. Some 16/40 sand. Bail dry.
04/14/89	1330	bail	6	38	8.40	24	1150	>100	CW	Silty - Brown. No sand.
04/14/89	1335	bail	12	50	8.35	23	1120	>100	CW	
04/14/89	1340	bail	10	60	8.40	23	1150	>100	CW	Noticably less silty.
04/17/89	0830	bail	48	108	--	--	--	--	--	
04/18/89	1330	bail	32	140	--	--	--	--	CW	Only cloudy, trace 16/40 sand.
04/19/89	0830	bail	6	146	7.95	23	1080	55	CW	
04/19/89		bail	18	164	8.23	23	1080	64	CW	
04/19/89	0840	bail	12	156	8.05	23	1130	75	CW	
04/19/89	0845	bail	6	162	8.40	23	1100	74	CW	
04/19/89	1402		6	168	8.05	23	1150	60	CW	
04/19/89	1411	bail	12	180	8.00	23	1200	40	CW	
04/19/89	1415	bail	15	195	--	--	--	--	CW	
04/20/89	0900	bail	33	228	--	--	--	--	JPK	Bail dry.
04/20/89	1545	bail	33	261	--	--	--	--	JPK	Bail dry.

MONITOR WELL DEVELOPMENT

WELL: BLM-15-305

Water Level
pre-development_____
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T° C	Cond	Turbidity	Initials	Comments
04/24/89	1250	bail	5	266	--	--	--	25	RPC	1st bailer.
04/24/89	1300	bail	25	291	--	--	--	55	RPC	Bailed dry.
04/27/89	1600	bail	5	296	--	--	--	28	RPC	1st bailer.
04/27/89	1613	bail	25	321	--	--	--	48	RPC	Bailed dry.
04/28/89	1300	bail	10	331	--	--	--	23	RPC	2nd bailer.
04/28/89	1310	bail	20	351	--	--	--	28	RPC	Bailed dry.