Water Level
pre-development 505.33'TOC
post-development 505.98' TOC

MONITOR WELL DEVELOPMENT

WELL: BLM-22-570

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
08/10/90	0909	Surge & bail	145	145	-	-	-	-	DM	Very turbid, surge & bail 30 times
08/13/90	1515	"	134	279	-	-	-	-	MGC	Water very silty. Started cleaning up while bailing. Bail 28 times.
08/14/90	1130	"	92	371	-	-	-	-	DM	Surge and bail 20 times. Water clearing slowly.
08/15/90	1243	"	94	465	-	-	-	-	DM	Surge and bail 20 times, water probably ready for pump.
08/16/90	0923	Pump	41	506	-	-	-	-	DM	Pump working OK, ran for 7 min. till dry, no tests on water
08/17/90	1305	"	70	576	6.33	25	1200	>100	MGC	Greenish cloudy, silty
08/17/90	1309	"			6.34	26	1200	85	MGC	Yellowish cloudy
08/17/90	1312	"			6.38	26	1200	6	MGC	Clear; little visible silt
08/17/90	1314	"			6.41	26	1200	6	MGC	"
08/17/90	1315	"			6.54	26.5	1240	9	MGC	" "
08/20/90	1414	"	88	664	7.6	26	1100	11	MGC	" "
08/20/90	1418	"			7.4	26	1200	>100	MGC	Greenish yellow cloudy "
08/20/90	1421	"			7.3	26	1260	10	MGC	" "
08/20/90	1425	"			7.3	26.5	1280	9.5	MGC	" "
08/21/90	1515	"	86	750	7.5	26	1175	9.5	DM	Clear

Water Level
pre-development 505.33'TOC
post-development 505.98' TOC

MONITOR WELL DEVELOPMENT

WELL: BIM-22-570

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
08/21/90	1519	Pump			7.4	24	1140	>100	DM	Greenish yellow cloudy
08/21/90	1523	"			7.5	24.5	1190	2.6	DM	Very clear
08/21/90	1528	"			7.5	25	1230	2.6	DM	Very clear
08/22/90	1538	"	81	831	7.7	25	1200	6.2	DM	Clear
08/22/90	1542	"			7.5	26	1180	66.5	DM	Cloudy slight yellow tint.
08/22/90	1550	"			7.5	25	1220	2.8	DM	Very clear
08/22/90	1554	"			7.5	25	1190	2.5	DM	" "
08/23/90	1435	"	87	918	7.5	27	1220	5.8	DM	" "
08/23/90	1438	"			7.6	27.5	1210	2.1	DM	" "
08/23/90	1441	"			7.0	27	1220	2.1	DM	" "
08/24/90	1245	"	73	991	-	-	-	-	DM	Well developed and pump pulled.