Water Level
pre-development 415.06'TOC
post-development

MONITOR WELL DEVELOPMENT

WELL: BLM-24-565

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T °C	Cond	Turbidity (NTU)	Initials	Comments
09/24/90	1326	Surge & bail	4	144	-	-	-	-	DM	Surge and bail 36 times at 4 gal/ bail, water muddy, no water quality parameters measured.
10/02/90	1019	"	95	239	-	-	-	-	MGC	Water slightly silty and very soapy. No parameters taken.
10/05/90	1000	"	40	279	-	-	-	-	MGC	Water soapy and silty.
10/17/90	1210	"	66	345	-	-	-	-	JFK	First bail clear.
10/25/90	Turned well over to Lockheed for development.									
10/25/90 - 1/7/91	Lockheed removed approximately 450 gallons of water from well. Well developed.									