MONITOR WELL DEVELOPMENT

WELL: BLM-26-404

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
10/30/91	1015	Surge & Bail	120	120	-	-	-	-	MGC	Water is relatively clear.
11/01/91	1015	Pump	15	135	7.22	23.0	1050	29	GJC	Pump on at 1010. Measured discharge at 5 gpm. Water is clear but has numerous air bubbles.
11/01/91	1030	"	75	180	7.06	23.5	1000	2.0	"	Water is relatively clear.
11/01/91	1100	"	150	330	7.14	24.0	1000	0.9	"	Water is very clear. Discharge measured at 5 gpm.
11/01/91	1115	"	75	405	7.14	24.0	975	0.9	"	Water is very clear.
11/01/91	1130	"	75	480	7.15	24.0	1000	1.0	"	" "
11/01/91	1145	"	75	555	7.17	24.0	1000	1.1	"	" "
11/01/91	1200	"	75	630	7.17	24.0	1000	1.2	"	" "
11/01/91	1215	"	75	705	7.18	24.0	1000	1.0	"	Measured discharge at 5 gpm.
11/01/91	1230	"	75	780	7.18	24.0	1000	1.1	"	Water is very clear. Recalibrated turbidity meter.
11/01/91	1245	"	75	855	7.19	24.0	1000	1.2	"	Water is very clear.
11/01/91	1300	"	75	930	7.18	24.5	1000	1.1	"	" "
11/01/91	1315	"	75	1005	-	-	-	-	"	Pump off. Development completed.

Water level pre-development: 299.91' (T.O.C.) Post-development: 299.66' (T.O.C.)