MONITOR WELL DEVELOPMENT

WELL: BIM-6-488

Water Level
pre-development 370.3'
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity	Initials	Comments
04/18/90	0925	Surge	--	--	--	--	--	--	RPC	Surge 20 times in and above screen zone with surge block
04/18/90	1025	Bail	90	90	--	--	--	>100	"	Water still very muddy but starting to clean; WL 373.7' at 10:30
04/18/90	1300	Pump	180	270	7.13	25	1250	4.5	RPC	1.5 hp submersible pump set at 494'
04/18/90		Pump	96	366	--	--	--	--	"	Backwash by turning pump off
04/18/90		Pump	50	416	7.42	24	1275	4.7	"	
04/18/90		Pump	50	466	7.43	24	1250	5.0	"	
04/18/90		Pump	50	516	7.43	24	1250	5.0	"	
04/18/90		Pump	50	566	7.44	24	1250	3.7	"	
04/18/90		Pump	160	726	7.45	24	1275	2.0	"	
04/18/90		Pump	124	850	7.45	24	1275	1.5	"	Turn off pump. Well sustained a pump rate of 12-12.5 gpm
										Well developed