MONITOR WELL DEVELOPMENT

WELL: BW-1-268

Water Level
pre-development_____
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T° C	Cond	Turbidity (NTU)	Initials	Comments
12/21/88	1030	bail	90	90	--	--	--	turbid >100	RPC	Water muddy and sandy but cleans up slightly at approx. 90 gallons; bailed dry.
12/12/88	1200	bail	10	100	--	--	--	turbid >100	RPC	Water starting to clean up more; bailed dry.
12/13/88	1530	bail	40	140	--	--	--	turbid	CW	A.P., water mod. clean. Silty at first, cleaner at end. Bailed dry.
12/14/88	1330	bail	13	153	--	--	--	less turbid	QB	Water cleaning up. Bailed dry.
12/18/88	1300	bail	75	228	--	--	--	turbid >100	RPC	Bailed dry, slighly turbid to turbid.
01/16/89	1530	pump	9	237	--	--	--	colorless	JPK	Discharge = 0.1 gpm.
01/17/89	1130	pump	3	240	--	--	--	colorless	JPK	
01/19/89	1145	bail	71	411	--	--	--	colorless to slightly turbid	JFK	Pre-static = 210.75′ (inner casing). Clear to turbid to clear. Bailed dry.
01/24/89	0940	bail	50	461	--	--	--	colorless	JPK	Static = 217.30′ (inner casing). Bailed dry.
01/25/89	1250	--	0	461	--	--	--	--	JPK	Static = 268.00′ (inner casing).
01/26/89	1247	--	0	461	--	--	--	--	JFK	Static = 254.25′ (inner casing).
01/28/89	0930	--	0	461	--	--	--	--	PSE	Static = 245.00′ (inner casing).

MONITOR WELL DEVELOPMENT

WELL: BW-1-268

Water Level
pre-development_____
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
01/28/89	0840	--	0	461	--	--	--	--	JFK	Static = 237.20' (inner casing).
01/30/89	1545	--	0	461	--	--	--	--	JPK	Static = 225.35' (inner casing).
02/05/89	1555	bail	5	466	7.85	19	1250	52	RPC	
02/05/89	1603	bail	30	496	7.90	21	1250	66	RPC	
02/05/89	1615	bail	15	511	--	--	--	--	RPC	Bail dry.
03/02/89	1435	bail	5.5	516.5	--	--	--	4	JPK	Pre-bail static = 201.15' (inner casing).
03/02/89	1442	bail	27.5	544	--	--	--	22	JPK	
03/02/89	1448	bail	22	566	--	--	--	21	JPK	
03/02/89	1452	bail	5	571	--	--	--	--	JPK	Bail well dry.
04/06/89	1110	bail	5	576	--	--	--	6	JPK	Pre-bail static = 190.59' (inne casing). First bail.
04/06/89	1127	bail	44	620	--	--	--	>100	JPK	
04/06/89	1131	bail	11	631	--	--	--	>100	JPK	
04/06/89	1140	bail	11	642	--	--	--	--	JPK	Bail well dry.
04/13/89	1330	bail	70	722	--	--	--	>100	CW	Depth to water: 179.15 (inner casing). Bail dry.
04/27/89	1330	bail	10	732	--	--	--	5.5	RPC	

MONITOR WELL DEVELOPMENT

WELL: BW-1-268

Water Level
pre-development_____
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T° C	Cond	Turbidity (NTU)	Initials	Comments
05/27/89	1350	bail	65	797	--	--	--	>100	RPC	
04/27/89	1352	bail	3	800	--	--	--	--	RPC	Bailed dry.