MONITOR WELL DEVELOPMENT

WELL: BW-4

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
2/17/93	1535	Air Lift	0	0	-	-	-	-	DM	Air lift with drill string for development.
2/17/93	1700	"	127	127	-	-	-	-	"	Blew hole for 85 minutes. Discharge ≈1.5 gpm.

Water level pre-development: 433.58' T.O.C./post-development: 433.70' T.O.C.