MONITOR WELL DEVELOPMENT

WELL: BW-5-295

Water Level
pre-development 233.9'
post-development_____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity	Initials	Comments
02/02/89	1015	Surge Block	0	0	--	--	--	--	RPC	Surge 20 times.
02/02/89	1030	bail	85	85	--	--	--	--	RPC	Slightly turbid, WL after bailing = 265.8, 10 gpm
02/02/89	1150	pump	100	185	--	--	--	--	RPC	Water clears almost immediately.
02/02/89	1245	pump	120	305	7.95	23	700	--	RPC	Pumped at 10 gpm, well broke, pump off backwash.
02/02/89	1300	pump	10	315	--	--	--	--	RPC	Pump rate 4 gpm.
02/02/89	1310	pump	30	345	--	--	--	3.2	RPC	Pump rate 2 gpm.
02/02/89	1320	pump	20	365	7.80	24	700	2.0	RPC	
02/02/89	1330	--	--	--	--	--	--	--	RPC	Turn off pump.
02/02/89	1406	pump	15	370	7.90	23	700	--	RPC	Pump rate 4 gpm.
02/02/89	1414	pump	30	400	7.85	23	700	1.2	RPC	Pump rate 2.5 gpm.
02/02/89	1424	pump	15	415	7.85	23	700	1.3	RPC	Pump rate 1 gpm.
02/02/89	1606	pump	40	455	7.80	22.5	700	0.9	RPC	--
02/02/89	1730	pump	115	570	--	--	--	--	RPC	--
02/03/89	0945	pump	200	770	--	--	--	--	--	Pull pump; well is developed.