MONITOR WELL DEVELOPMENT

WELL: ST-2-466

Water Level
pre-development 400.??
post-development unable to get

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
08/09/89	1130	surge	0	0	--	--	--	--	RPC	Surged with surge block 30-35 times above screen.
08/09/89	1145	bail	5	5	--	--	--	--	RPC	Water fairly clean, slightly turbid, very soapy with some E-7 mud, no gross amounts of sand or silt.
08/09/89	1239	pump	450	455	7.37	27	1200	--	RPC	1 1/2 hp submersible pump set at 469' pump rate = 13.6 gpm.
08/09/89	1300	pump	150	605	7.35	26	1150	3	RPC	
08/09/89	1307	pump	95	700	7.33	25	900	1.5	RPC	
08/09/89	1314	pump	100	800	7.34	25	900	3.5	RPC	
08/09/89	1323	pump	100	900	7.35	25.5	800	1.5	RPC	
08/09/89	1330	pump	100	1000	7.34	25	850	1.7	RPC	
( )9/89	1340	pump	50	1050	7.33	25	900	1.4	RPC	
08/09/89	1345	pump	50	1100	7.33	25	900	1.0	RPC	
08/09/89	1400	pump	200	1300	--	--	--	--	RPC	Pump off. Well developed.