MONITOR WELL DEVELOPMENT

WELL: ST-5-481

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
05/05/92		Bail	0	80	-	-	-	>100	MGC	Water is murky and soapy.
05/05/92	1718	Pump	0	80	-	-	-	-	MGC	Discharge begins (10 gpm)
05/05/92	1740	"	220	380	7.16	26	1090	8	MGC	Lots of air bubbles.
05/05/92	1746	"	60	440	7.27	26	1060	18	MGC	Lots of air bubbles.
05/05/92	1750	"	40	480	7.34	26	1070	8	MGC	Lots of air bubbles.
05/05/92	1800	"	100	580	7.29	26	1050	8	MGC	Lots of air bubbles.
05/05/92	1815	"	150	730	7.37	25	1040	3	MGC	Lots of air bubbles.
05/05/92	1823	"	80	810	7.37	25	1030	3	MGC	Water is clear with some air bubbles. Parameters have stabilized.
05/05/92	1830	"	70	880	7.33	25	1020	5	MGC	Water is clear with some air bubbles. Parameters have stabilized.
05/05/92	1840	"	100	980	7.39	25	1020	4	MGC	Water is clear with some air bubbles. Parameters have stabilized.
05/05/92	1850	"	100	1080	7.35	25	1020	5	MGC	Turbidity due to air bubbles.
05/05/92	1857	"	70	1150	-	-	-	-	MGC	Well is developed. Pump off.

Water level: pre-development: 391.52' T.O.C.; post-development: 391.62' T.O.C.