WEST 4

MONITOR . _LL DEVELOPMENT

Pa ___ of ___

Water Level
pre-development _____
post-development _____

WELL:
ZONE: WB-2-245

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
4/25/90	0900	Bailer	—	6	7.4	19.8	1300	58	TJO.	12 bails
"	1600	"	10	16	7.4	20.0	1300	22	TJO.	20 bails
4/26/90	0830	"	5	21	7.4	19.8	1300	20	TJO.	10 bails
"	1400	"	8	29	7.3	21.0	1250	22	TJO.	15 bails
4/30/90	1030	"	5	34	7.23	20.9	NA	48	TJO.	10 bails
"	1030	"	5	39	7.23	20.9	NA	38	TJO.	10 bails
5/1/90	NA	"	8	47	7.4	21.2	1300	20	TJO.	15 bails
"	NA	"	15	62	7.35	21.0	1300	20	TJO.	30 bails
5/3/90	0740	"	5	67	7.2	18.0	1250	15	TJO.	10 bails
"	0820	"	5	72	7.3	18.3	1300	30	TJO.	10 bails
					Discontinued bailing					5/3/90 TJO-

WESTPAY ~~WB-2~~

MONITO[illegible] [illegible]LL DEVELOPMENT

WELL: WB-2-~~[illegible]~~ 270

ZONE: 4 ~~[illegible]~~

P[illegible] ___ of ___

Water Level

pre-development _____

post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
4 18-90	1347	Air Lift	NA	5	7.6	21.2	1300	17	TJO	
"	1403	"	2.5	7.5	8.2	21.3	1300	14	TJO	
"	1425	"	2.5	10	7.6	21.1	1300	17	TJO	
"	1440	"	5	15	8.0	20.8	1300	~~20.8~~ 12	TJO	
"	1510	"	5	20	7.9	20.7	1300	9	TJO	
"	1530	"	5	25	7.9	21.0	1250	7.5	TJO	
"	1550	"	5	30	7.8	20.9	1300	6.5	TJO	
"	1610	"	5	35	7.9	20.8	1300	6.0	TJO	
"	1630	"	5	40	7.8	21.0	1300	7.0	TJO	
"	1700	"	5	45	7.9	20.8	1300	4.0	TJO	Terminated at 1715

WESTPAY ~~[illegible]~~

MONITO[illegible]LL DEVELOPMENT

WB-2-365

WELL: ~~[illegible]~~

ZONE: 1 ~~[illegible]~~

P 1 of 1

Water Level
pre-development _____
post-development _____

Date	Time	Method	Delta Volume (gallons)	Total Volume (gallons)	pH	T°C	Cond	Turbidity (NTU)	Initials	Comments
4-16-90	1610	Airlift	NA	INITIAL	7.6	20.9	900	12	TJO.	
"	1630	"	9	9	7.5	21.3	1100	38	TJO.	
"	1645	"	5	14	7.5	21.3	1210	20	TJO.	
"	1700	"	6	20	7.6	21.0	1250	12	TJO.	
"	1720	"	5	25	7.7	20.9	1200	11	TJO.	
"	1740	"	5	30	7.5	20.7	1200	9	TJO.	
"	1750	"	5	35	7.5	20.5	1200	10	TJO.	
"	1800	"	10	45	7.5	20.5	1200	4.5	TJO.	Development Terminated @ 1815